

TO:

MAYOR AND MEMBERS OF TOWN COUNCIL

FROM:

BOB FLETCHER, ATM ENGINEERING

**SUBJECT: ENGINEERING UPDATE** 

DATE:

**JANUARY 4, 2010** 

CC:

ANTHONY BARRETT, TOWN MANAGER

## **Facilities/Asset Management Update:**

- Completed the upgrade to Pritchard Pocket Park.
- Evaluated proposals for the Building and Grounds RFP
- Revised proposed Special Events ordinance and process
- Preparing specifications for new trash services contract

## **Engineering Update:**

- Updated the Town's engineering website with linkages to key CIP projects: New home page with four projects; Streetscape, Oyster Factory Park, New River Trail and Buck Island/Simmonsville Sewer, Phase 1.
- Met with Beaufort County School Staff. Awaiting School Board approval on Town installing supplemental sidewalks.

## **CIP Update:**

## **Old Town Improvements**

## May River Road/Bruin Road Streetscape: Construction Phase

- May River/ Bruin Road Streetscape Phase 1A construction is virtually complete. Continue working with contractor on punch list items including striping.
- Met with SCDOT regarding grant related items for Phase 1B: Lighting, landscape, and hardscape. Anticipated grant administration feedback by January 12, 2010.

# **Wayfinding: Design Phase**

• Growth Management negotiating contract with selected consultants.

## **Town Facilities**

# Law Enforcement Center: Design Phase

 Received and reviewed new Schedule of Values including hard bid numbers.  Coordinated with utilities and adjacent landowners on items from electric power to grading to access.

# **Buildings & Grounds Relocation: Design/Construction Phase**

• Eight proposals were received. A recommendation for contract negotiations will go before Council on January 12, 2010.

#### Sewer & Water

## **Buck Island Sewer: Design, Phase I**

- Completed appraisals and review appraisals of all easements and prepared resolution for Town Council to consider just compensation to landowners.
- Worked with LCOG on easements; Council approved just compensation; Letters sent to landowners.

#### **Buck Island Sewer: Design, Phase II**

- Documented field conditions and potential conflicts as part of design process.
- Researched alternate sewer systems and contacted other utilities for cost and feasibility information.

## Old Town/Maiden Lane Sewer: Design/Construction Phase

- Proceeding with BJWSA on pilot program where the Town handles LMI sewer connections and subsidizes Non LMI's hookup construction;
   Reference memo 11/18/09. Meeting with BJWSA on January 10, 2010 to finalize Bruin Road resident's notification letters.
- Maiden Lane and Church Street are under design. Church Street will proceed ahead of Maiden Lane to support planned resident construction.
- Maiden Lane design awarded by BJWSA. Target Maiden Lane design completion first quarter of 2010.

# Stormwater-Small Projects: Design/On Going Construction Phase

 Completed emergency road/drainage repair for Little Possum and Grace Lanes.

# **Verdier Cove Drainage Basin: Implementation Phase**

- Cleaning of pipes under Hwy. 278 going North complete
- Ditch maintenance between Hwy. 278 South to power line easement complete
- Completion of maintenance between the power easement and tree lines delayed due to weather and holidays

## **Park Development**

# Parks & Recreation Improvements: Concept Phase

- Trail repair for New River Trail bid in progress.
- Pritchard Pocket Park spruce up complete.

• Other projects on hold pending DuBois Park design and associated funding needs.

## **Oyster Factory Park: Implementation Phase 1**

 Permit applications and construction estimates in progress. Should go before Development Review Committee in January.

#### **New River Trail Head: Design Phase**

- Permit applications and construction estimates in progress. Project should go before Development Review Committee in January.
- Trail repair is in progress.

#### **DuBois Park: Concept Phase**

- Conceptual plan will be presented at the February 3<sup>rd</sup> Historic Preservation Commission meeting for final feedback from stakeholders.
- Conceptual design and a preliminary budget will be finalized based on stakeholder's feedback.
- Project will be submitted in 2011 CIP plan for Planning and Council's approval.

## **Roadway Improvements**

## **Buck Island/Simmonsville Pathway: Concept Phase**

- The Town of Bluffton has pledged \$75,000 towards sidewalk/ pathway construction.
- Beaufort County School Board has not made a final decision regarding sidewalk/ pathway construction.

Attachments: Verdier Cove Drainage Basin Action Items Update

# **Verdier Cove Drainage Basin**

Action Items Update 1-4-2010

Number	Activity	Status
1	Remove sections of the logging road in B-11	Complete
2	Survey Bluffton Park Lagoons (B-9, B10 & B-5)	Complete: Lagoons constructed per design documents
3	Verify flow south of Hidden Lakes	Completed: Thomas & Hutton confirmed flow moves south into B-11 where historical flow is to the North
Lo Di Lo Lo CZO Novillo de consti		
		<ol> <li>Pipes under Hwy. 278 North cleaned</li> <li>Ditch maintenance power easement North to Hwy.</li> <li>complete</li> </ol>
4	Perform ditch maintenance	Ditch maintenance at power lines easement in process.
5	Temporarily block flow from wetland adjacent to parcel B-11 and into Teardrop Lagoon	SABAL Construction granted permission to block outflow. Methodology under review.
6	Supplemental Measurements	Hold pending results of activity # 4
		Mot with CARAL regarding ditch network Researching
7	Lower operating levels of B-9, B-10 & B-5 to planned design level of 17'	Met with SABAL regarding ditch network. Researching ditch history and permits. There are no outstanding bonds covering this phase.
8	Determine basis of Stockfarm filtration outflow	Hold pending results of activity # 4